ORA DATA REQUEST ORA-SCG-109-KCL SOCALGAS 2019 GRC – A.17-10-008 SOCALGAS RESPONSE DATE RECEIVED: JANUARY 30, 2018

DATE RESPONDED: FEBRUARY 12, 2018

Exhibit Reference: SCG-11, SCG-11-CWP

SCG Witness: David Buczkowski

Subject: Aliso Canyon Turbine Replacement Project

Please provide the following:

1. In Ex. SCG-11, page DLB-25, lines 3 to 10 indicates that there was an increase in company labor costs due to the use of company labor instead of third-party contractors along with the increased project duration. Please provide the details of the total company labor and the originally forecasted third-party contractor costs. Aside from the increased project duration, why was it more costly to employ company labor than third-party contractors?

SoCalGas Response 1:

SoCalGas objects to the question, "Why was it more costly to employ company labor than third-party contractors," because it assumes facts not in evidence. Exhibit SCG-11 does not state that it is more costly to employ company labor than third party contractors. Subject to and without waiving the foregoing objection, SoCalGas responds as follows:

The preliminary forecast of direct third-party contractor costs was approximately \$178.3 million. For total Company Labor costs, see Workpapers at SCG-11-CWP-07.

ORA DATA REQUEST ORA-SCG-109-KCL SOCALGAS 2019 GRC – A.17-10-008

SOCALGAS 2019 GRC - A.17-10-008 SOCALGAS RESPONSE

DATE RECEIVED: JANUARY 30, 2018 DATE RESPONDED: FEBRUARY 12, 2018

2. On page SCG-11-CWP-01 of Ex. SCG-11-CWP, Summary of ACTR Total Cost by Year, for 2017, the total is \$37 million (\$22.1 million actual + \$14.9 million forecast), but on Table-NPN-25, page NPN-58 of Navin's testimony Ex. SCG-10-R, the Estimated for 2017 is \$19.602 million. Please reconcile.

SoCalGas Response 2:

Exhibit SCG-10-CWP-R, page 177, includes direct cost (\$18.094 millions) and overheads (\$1.508 million) only.

Exhibit SCG-11-CWP includes direct cost (\$18.2 millions), overheads (\$1.508 million), property tax (\$2.041 millions), and Allowance for Funds Used During Construction (\$15.208 millions). See SCG-11-CWP pages 01,09, 10, and 11 and table below.

(Cost in 000s)

	SCG-10-CWP-R		SCG-11-CWP	
Total Direct Capital 1	\$	18,094	\$	18,200
Overheads	\$	1,508	\$	1,508
Property Tax		N/A	\$	2,041
AFUDC		N/A	\$	15,280
TOTAL	\$	19,602	\$	37,029

¹ Different value between Workpapers are due to rounding.