

3801-3803

PRESSURE TEST LOG

G.S. No. 148721

Sheet No. 2 of 2

PROJECT DESCRIPTION

Has pressure test between Valve #1 & Valve #2 - ~~from~~ Kettleman to Mono Bay line

DATE	TIME	SUCTION PRESSURE	DISCHARGE PRESSURE	LOCATION	REMARKS
8-9-62	11:30 PM	868	1015	Valve #1	Normal
"	12:00 AM	860	1022	"	"
8-10-62	12:30 AM	855	1030	"	Fill Comp. Lubricator
	1:00 AM	865	1038	"	Normal
	1:30 AM	860	1045	"	"
	1:45 AM	858	1050	"	"
	2:00	855	1052	"	"
	2:15	850	1055	"	"
	2:30	850	1058	"	"
	2:37	850	1060	"	"
	2:40	850	1061	"	Shut Down Comp. closed Disc Valve
	2:42				Closed suction Valve
	2:45	845	1061	"	Pressure Reading for test
	3:00	860	1061	"	
	3:30	860	1065	"	
	4:00	860	1065	"	
	4:30	870	1065	"	
	5:00	875	1065	"	
	5:05	880	1065		Value 2 is open and locked test is over.
	5:15	880	955		
	5:25	880	955	Value #2	Started Comp. for #2 test
	6:00 AM	860	957	"	Normal
	6:30	850	959	"	
	7:00	850	960	"	

R306

MAOP05271054.jpg